



Illinois Environmental Protection Agency

Bureau of Water • 1021 N. Grand Avenue E. • P.O. Box 19276 • Springfield • Illinois • 62794-9276

Division of Water Pollution Control ANNUAL FACILITY INSPECTION REPORT

for NPDES Permit for Storm Water Discharges from Separate Storm Sewer Systems (MS4)

This fillable form may be completed online, a copy saved locally, printed and signed before it is submitted to the Compliance Assurance Section at the above address. Complete each section of this report.

Report Period: From March, 2019 To March, 2020

Permit No. ILR40 0190

MS4 OPERATOR INFORMATION: (As it appears on the current permit)

Name: CITY OF FAIRVIEW HEIGHTS Mailing Address 1: 10025 BUNKUM ROAD
Mailing Address 2: _____ County: St. Clair
City: FAIRVIEW HEIGHTS State: IL Zip: 62208 Telephone: 618-489-2021
Contact Person: CHRIS VOLKMAN Email Address: volkman@cofh.org
(Person responsible for Annual Report)

Name(s) of governmental entity(ies) in which MS4 is located: (As it appears on the current permit)

ILLINOIS DEPARTMENT OF TRANSPORTATION ST. CLAIR COUNTY
CANTEEN TOWNSHIP & CASEYVILLE TOWNSHIP ST. CLAIR TOWNSHIP

THE FOLLOWING ITEMS MUST BE ADDRESSED.

A. Changes to best management practices (check appropriate BMP change(s) and attach information regarding change(s) to BMP and measurable goals.)

- | | | | |
|--|--------------------------|---|--------------------------|
| 1. Public Education and Outreach | ☐ | 4. Construction Site Runoff Control | ☐ |
| 2. Public Participation/Involvement | ☐ | 5. Post-Construction Runoff Control | ☐ |
| 3. Illicit Discharge Detection & Elimination | ☐ | 6. Pollution Prevention/Good Housekeeping | ☐ |

B. Attach the status of compliance with permit conditions, an assessment of the appropriateness of your identified best management practices and progress towards achieving the statutory goal of reducing the discharge of pollutants to the MEP, and your identified measurable goals for each of the minimum control measures.

C. Attach results of information collected and analyzed, including monitoring data, if any during the reporting period.

D. Attach a summary of the storm water activities you plan to undertake during the next reporting cycle (including an implementation schedule.)

E. Attach notice that you are relying on another government entity to satisfy some of your permit obligations (if applicable).

F. Attach a list of construction projects that your entity has paid for during the reporting period.

Any person who knowingly makes a false, fictitious, or fraudulent material statement, orally or in writing, to the Illinois EPA commits a Class 4 felony. A second or subsequent offense after conviction is a Class 3 felony. (415 ILCS 5/44(h))

Owner Signature:

CHRIS VOLKMAN, P.E.

Printed Name:

Date:

CITY ENGINEER

Title:

EMAIL COMPLETED FORM TO: epa.ms4annualinsp@illinois.gov

or Mail to: ILLINOIS ENVIRONMENTAL PROTECTION AGENCY
WATER POLLUTION CONTROL
COMPLIANCE ASSURANCE SECTION #19
1021 NORTH GRAND AVENUE EAST
POST OFFICE BOX 19276
SPRINGFIELD, ILLINOIS 62794-9276

ADMINISTRATIVE REVISIONS TO THE NOTICE OF INTENT

Revisions to the original Notice of Intent (NOI) are reflected below.

MS4 Operator Mailing Address: Yes _____ No X

Persons Responsible: Yes _____ No X

Name: _____

Title: _____

Telephone Number: _____

Area of Responsibility: _____

Introduction

In 2003, St. Clair County (County), Illinois and its communities created a Co-Permittee Group to join forces in complying with the National Pollutant Discharge Elimination System (NPDES) for Municipal Separate Storm Sewer Systems (MS4) Phase II requirements. As stated in the original 2003 Notice of Intent (NOI), the County and the Co-Permittee communities were to pool resources and work together to comply with the commitments made within the NOI for the benefit of all within the County.

The Co-Permittee Group was active during this reporting period. Significant progress was made sharing Best Management Practices (BMPs) for document retention, operation procedures, and maintenance activities.

Best Management Practice (BMP) Summary of 2019-2020 Activities

In 2003, each member of the Co-Permittee Group submitted a NOI in compliance with the first 5-year cycle. In 2008, a NOI was submitted in compliance with the next 5-year cycle, as written in the first MS4 permit. The 2009 NOI was submitted in compliance with additional requirements in the second MS4 permit. In 2013, a new NOI was submitted for the next 5-year cycle and was in place starting in March 2014. As stated in the 2003, 2008, 2009, and 2013 NOIs, each Co-Permittee Member identified certain activities to comply with the Phase II requirements. Below is an abbreviated summary of the BMPs that were written in the NOI for each of the minimum control measures.

March 2019-February 2020:

- 1) **A.1-** Storm water brochures for businesses, homeowners, children, and green infrastructures were to be promoted and displayed by each community in a public place.
- 2) **A.4-** St. Clair County sponsored a booth at the County Fair and/or Earth Day and distributed the storm water and green infrastructure brochures.
- 3) **A.5-** St. Clair County posted newsletters on the County Health Department website during school months. Co-Permittee Members distributed educational materials to schools in their communities. The amount of material distributed was to be tracked by the communities.
- 4) **B.3-** The Co-Permittee Group met three (3) times to review upcoming permit requirements, notice of intent, review storm water management program, operations training, and to develop and submit the Annual Report.
- 5) **B.5-** Co-Permittee Members solicited and encouraged public assistance in monitoring the community's storm water system. Public inquiries and complaints were responded to and recorded.
- 6) **B.6-** St. Clair County continued to promote programs related to storm water activities and recycling programs. The community tracked its participation.

- 7) **C.1-** Co-Permittee Members updated any new or revised storm sewers and performed stream observations at bridge inspections.
- 8) **C.5-** A survey of previously installed stencils was to be performed as well as replacing or placing any that needed inlet stencils.
- 9) **C.6-** Communication brochures were distributed to the community. Co-Permittee Members discussed any known illicit discharge ordinance compliance issues in the communities.
- 10) **C.9-** Co-Permittee Members developed brochures addressing specific storm water ordinance prohibited activities and distributed with educational brochures.
- 11) **D.1, E.2, E.4-** Community storm water ordinances were to be updated, if needed, and require a SWPPP on site plans disturbing more than one acre.
- 12) **D.2, F.1-** The Co-Permittee held an Operations Training class. Topics included a review of the history of drainage systems, the Clean Water Act and NPDES permits, and the impacts of storm water.
- 13) **D.5-** St. Clair County continued to maintain a storm water hotline number to address public concerns related to storm water issues. County tracked and reported the number of calls.
- 14) **F.6-** Communities reviewed operating procedures and BMPs and modified if necessary.

The following pages highlight changes made to the BMPs from the NOI, BMP status, and activities planned for the next reporting year. Additional information is also provided from the County and each Community.

It is to be noted that some BMPs will continue on to the next NOI, but some will be stopped, and others added to fulfill the requirements of the permit. The 2014-2019 NOI can be found on the IEPA website.

City of Fairview Heights FOIA Officer for the reporting year:

Name: Cathy Bryant

Title: Clerks Supervisor

Telephone Number: (618) 489-2000

IEPA Annual Report for Storm Water Discharges from MS4 Communities- Period: March 2019 through February 2020

A. Changes to Best Management- Were there any changes to the BMPs?		B. The status of compliance with the permit, the appropriateness of the BMP and progress towards achieving reduction of discharged pollutants to the MEP, and identified measurable goals for each of the minimum control measures.		C. Provide results of information collected and analyzed, including monitoring data. Information attached?		D. Summarize the storm water activities you plan to undertake with an implementation schedule		
Comment	YES	NO		If attached information, describe.	YES	NO	Activity	Schedule
BMP No. A.1 - Distributed Paper Materials- Informational Brochures								
Milestone For Reporting Year: Promote the availability of brochures to the residents.								
		X	The City has brochures available to residents at the City Hall and the Public Library. Educational topics include illicit discharge ordinance compliance. The public storm water hotline number is included.			X	St. Clair County has updated brochures available to all county residents in the St. Clair County Health Department.	Ongoing through 2020-2021 permit year.
BMP No. A.4- Community Event- Sponsor Annual Booth at the Earth Day Festival								
Milestone For Reporting Year: St. Clair County sponsored a booth at the Earth Day Celebration.								
		X	St. Clair County sponsored a booth and distributed storm water materials at the Health Department Earth Day Celebration in April 2019. Approximately 100 storm water brochures were distributed.			X	St. Clair County is responsible for the booth and tracking the number of brochures handed out.	The 2020 Earth Day event will be in May.
BMP No. A.5- Classroom Education Material								
Milestone For Reporting Year: Communities distributed educational materials and tracked the number of brochures and other materials handed out to the schools.								
		X	St. Clair County posted educational newsletters on the Health Department's Website.	Review of Classroom Education Materials- See page 11		X	The communities will inform local schools that the newsletters are available on the Health Department's Website.	Ongoing through 2020-2021 permit year.

IEPA Annual Report for Storm Water Discharges from MS4 Communities- Period: March 2019 through February 2020

A. Changes to Best Management- Were there any changes to the BMPs?		B. The status of compliance with the permit, the appropriateness of the BMP and progress towards achieving reduction of discharged pollutants to the MEP, and identified measurable goals for each of the minimum control measures.		C. Provide results of information collected and analyzed, including monitoring data. Information attached?		D. Summarize the storm water activities you plan to undertake with an implementation schedule		
Comment	YES	NO		If attached information, describe.	YES	NO	Activity	Schedule
BMP No. B-3- Stakeholder's Meeting- Coordinate Meetings and Annual Reports								
Milestone For Reporting Year: Co-Permittee Group met three (3) times to complete training and to develop and submit the Annual Report.								
		X	Co-Permittee Meetings were held on Feb. 28th, May 2nd, and October 31st, 2019. Annual reports were provided to communities in May 2019 and submitted to IEPA before June 1st, 2019. Meeting topics included: Annual Reporting and O&M Manuals, Reducing Road Salt Use and Visual Water Sampling Training, and Operations Training. One City representative attended all three meetings.			X	The City will continue to meet with the Co-Permittee Group to share BMPs and training opportunities. The Co-Permittee Group has planned three compliance/training activities for 2019.	Ongoing through 2020-2021 permit year.
BMP No. B-5- Volunteer Monitoring- Solicit and Encourage Public Assistance in Monitoring the Community's Storm Water System & Storm Water Hotline								
Milestone For Reporting Year: Community will work to involve more public assistance in reporting storm water issues.								
		X	The County updated brochures and its Website with the County contact information for the reporting of storm water issues. Any calls or emails are recorded and addressed.			X	The community will continue to respond to and record all public complaints of illicit discharge and/or dumping and storm water issues.	Ongoing through 2020-2021 permit year.
BMP No. B.6- Program Coordination- Participate in programs targeted at public awareness, including: Inlet Stenciling and Recycling								
Milestone for Reporting Year: St. Clair County continued to promote programs related to storm water activities. Communities tracked participation.								
		X	County will continue to promote programs related to storm water activities and recycling. Multiple media outlets will be used to communicate with municipalities.	Review of Community Events - See page 11		X	County will continue to promote programs related to storm water activities. Multiple media outlets will be used to communicate with municipalities.	Ongoing through 2020-2021 permit year.

IEPA Annual Report for Storm Water Discharges from MS4 Communities- Period: March 2019 through February 2020

A. Changes to Best Management- Were there any changes to the BMPs?		B. The status of compliance with the permit, the appropriateness of the BMP and progress towards achieving reduction of discharged pollutants to the MEP, and identified measurable goals for each of the minimum control measures.		C. Provide results of information collected and analyzed, including monitoring data. Information attached?		D. Summarize the storm water activities you plan to undertake with an implementation schedule		
Comment	YES	NO		If attached information, describe.	YES	NO	Activity	Schedule
BMP No. B.7- Other Public Involvement - the community will provide a public meeting annually for public input into for the MS4 program								
Milestone for Reporting Year: The communities will provide a public meeting annually for public input for the MS4 program.								
		X	The County held a public input meeting regarding the adequacy of the MS4 Program.	Review of Other Public Involvement - See page 11		X	Community will continue to hold a public meeting to solicit public input regarding the adequacy of the MS4 program.	Ongoing through 2020-2021 permit year.
BMP No. C.1- Storm Sewer Map Preparation								
Milestone for Reporting Year: Co-Permittee member communities reviewed outfall maps and conducted stream observations annually at bridge inspections.								
		X	Co-Permittee communities reviewed their outfall maps for completeness and updated them if necessary. Fairview Heights currently has 100% of outfall locations and names of receiving waters mapped.			X	Communities will begin to update their storm system maps to include modifications to the system.	Ongoing through 2020-2021 permit year.
BMPs No. C.2, C.9- Regulatory Control Program- Ordinance language for Illicit discharge/public notification								
Milestone for Reporting Year: Communication brochures were distributed to the community.								
		X	St. Clair County distributed brochures at the Earth Day event and has them available at the County Health Department.			X	This BMP will not continue into the next NOI.	
BMP No. C.5- Inlet Stenciling								
Milestone for Reporting Year: Survey condition of inlet stencils.								
		X	Fairview Heights assessed the condition of the stencils. Currently 100% of the inlets are marked. The community currently has 80 stencils in stock.	Review of Illicit Source Removal Procedures - See page 11		X	Communities will survey samples of stencils previously installed, replace ones that need to be replaced, and assure all new inlets are installed with stencils.	Ongoing through 2020-2021 permit year.

IEPA Annual Report for Storm Water Discharges from MS4 Communities- Period: March 2019 through February 2020

A. Changes to Best Management- Were there any changes to the BMPs?		B. The status of compliance with the permit, the appropriateness of the BMP and progress towards achieving reduction of discharged pollutants to the MEP, and identified measurable goals for each of the minimum control measures.		C. Provide results of information collected and analyzed, including monitoring data. Information attached?		D. Summarize the storm water activities you plan to undertake with an implementation schedule		
Comment	YES	NO		If attached information, describe.	YES	NO	Activity	Schedule
BMP No. C.6- Program Evaluation and Assessment								
Milestone for Reporting Year: <u>Perform illicit discharge detection and elimination in the Community's storm water system.</u>								
		X	Communities will perform stream observations during their annual bridge inspections and take appropriate action if any illicit discharge is found.			X	Communities will continue to perform stream observations and address illicit discharge per the community ordinance.	Ongoing through 2020-2021 permit year.
BMP No. C.9- Public Notification								
Milestone for Reporting Year: <u>Community will update ordinance brochure.</u>								
		X	Brochures will be updated to address specific storm water ordinance prohibited activities and distributed with brochures addressed in BMP A1.			X	Ordinance brochures will be updated and distributed to the community throughout years 2015-2019	Brochure to be updated in 2020-2021 reporting year.
BMPs No. D.1, E.2, and E.4- Site Plan and Pre-Construction Review Procedures								
Milestone for Reporting Year: <u>Update storm water ordinance.</u>								
		X	Storm water ordinance updates were not required this reporting year.			X	This BMP will not continue into the next NOI.	
BMP No. D.1- Regulatory Control Program								
Milestone for Reporting Year: <u>Require SWPPP on all site plans disturbing more than one acre of land inside the Community.</u>								
		X	The community requires SWPPP on sites disturbing over 1 acre and enforces ordinance provisions.			X	The community will continue to require SWPPP on sites disturbing over 1 acre and verify the proper use of sediment and erosion control techniques.	Ongoing through 2020-2021 permit year.

IEPA Annual Report for Storm Water Discharges from MS4 Communities- Period: March 2019 through February 2020

A. Changes to Best Management- Were there any changes to the BMPs?		B. The status of compliance with the permit, the appropriateness of the BMP and progress towards achieving reduction of discharged pollutants to the MEP, and identified measurable goals for each of the minimum control measures.		C. Provide results of information collected and analyzed, including monitoring data. Information attached?		D. Summarize the storm water activities you plan to undertake with an implementation schedule		
Comment	YES	NO		If attached information, describe.	YES	NO	Activity	Schedule
BMP No. D.2- Erosion and Sediment Control BMPs								
Milestone for Reporting Year: Community will participate in BMP training during Annual Operations Training.								
		X	One representative from Fairview Heights participated in BMP training during the Annual Operations Training on October 31, 2019.			X	Community will continue to participate in BMP training.	Ongoing through 2020-2021 permit year.
BMP No. D.5- Storm Water Hotline								
Milestone for Reporting Year: County continued to maintain a storm water hotline number to address public concerns related to storm water issues. County tracked and reported the number of calls.								
		X	St. Clair County maintained the hotline number during the reporting period. Communities respond to complaints of residents for storm-water-related issues.			X	County and Communities will respond to calls and emails for storm water issues.	Ongoing through 2020-2021 permit year.
BMPs No. D.6 and E.5- Training for Construction Site Inspectors								
Milestone for Reporting Year: Inspector training was not provided this year.								
		X	Construction Site Inspector Training was not needed.			X	The last Construction Site Inspection training took place in April 2017. This BMP will not continue into the next NOI.	
BMP No. E.2- Regulatory Control Program								
Milestone for Reporting Year: Enforce Storm Water Ordinance.								
		X	Communities will continue to enforce their storm water ordinance and track changes made to the ordinance. The City had no changes this year.			X	Communities will continue to enforce their storm water ordinance.	Ongoing through 2020-2021 permit year.

COMMUNITY NAME: City of Fairview HeightsPERMIT #: ILR400190

IEPA Annual Report for Storm Water Discharges from MS4 Communities- Period: March 2019 through February 2020

A. Changes to Best Management- Were there any changes to the BMPs?		B. The status of compliance with the permit, the appropriateness of the BMP and progress towards achieving reduction of discharged pollutants to the MEP, and identified measurable goals for each of the minimum control measures.		C. Provide results of information collected and analyzed, including monitoring data. Information attached?		D. Summarize the storm water activities you plan to undertake with an implementation schedule		
Comment	YES	NO		If attached information, describe.	YES	NO	Activity	Schedule
BMP No. E.4- Pre-Construction Review of BMP Designs								
Milestone for Reporting Year: Review post-construction BMPs.								
		X	The community will require and review SWPPPs on site plans disturbing more than one (1) acre of land.			X	Communities will review the post construction BMPs on all sites that disturb more than one acre in land.	Ongoing through 2020-2021 permit year.
BMP No. F.1- Employee Training Program								
Milestone for Reporting Year: The Co-Permittee held an Operations Training class.								
		X	Training focused on a review of the history of drainage systems, the Clean Water Act and NPDES permits, and the impacts of storm water. The City had one representative who attended operations training.			X	The Co-Permittee Group will continue holding an Operations Training class as part of education requirements.	Ongoing through 2020-2021 permit year.
BMP No. F.6- Other Municipal Operations Controls- Standard Operating Procedures								
Milestone for Reporting Year: Communities reviewed operating procedures and BMPs and modified if necessary.								
		X	Storm water operation procedures for the street department were reviewed and modified in April 2019.			X	Operation procedures are reviewed annually. Co-Permittee meetings will include reference to review and update requirements.	Ongoing through 2020-2021 permit year.

COMMUNITY NAME: City of Fairview Heights

PERMIT #: ILR400190

IEPA Annual Report for Storm Water Discharges from MS4 Communities- Period: March 2019 through February 2020

ADDITIONAL INFORMATION

<u>BMP A.5</u>	<u>Classroom Educational Materials</u> The County has taken steps to educate school children on the severity of storm water pollution. The St. Clair County Health Department issues a newsletter each month and it is posted on the St. Clair County Health Department's website. The newsletter consists of articles for students with a wide range of pollution topics, including storm water. The newsletter also lists upcoming recycling events and schools that have won past recycling contests.
<u>BMP B.6</u>	<u>Community Events - Recycling Programs</u> Throughout the year, St. Clair County sponsored community events that potentially could positively impact storm water quality. These activities include telephone book recycling and an ongoing "Clean Sweep" program. Telephone book recycling was sponsored by Illinois American Water. The county website also has a brochure listing recycling sites for over 29 different materials. Fairview Heights provides Christmas tree recycling for its community members. Large-item pickups were also held in March 2019 (ten 40-cubic-yard dumpster loads), July (twelve 40-cubic-yard dumpster loads), and November 2019 (ten 40-cubic-yard dumpster loads).
<u>BMP B.7</u>	<u>Other Public Involvement</u> St. Clair County held a public meeting to provide for public input regarding the adequacy of the MS4 program. The public is encouraged to assist in monitoring the community's storm water system by reporting illegal dumping and discharge or storm water issues either directly to the City or through the County. The St. Clair County storm water hotline number is posted on its website and is provided in educational brochures.
<u>BMP C.5</u>	<u>Illicit Source Removal Procedures</u> The St. Clair County Highway Department sponsors an Adopt-a-Highway Program throughout the County. By sponsoring this program, St. Clair County is eliminating a significant source of storm water pollution by keeping trash out of streams and keeping road ditches clear of debris for storm events.

ADDITIONAL COMMUNITY ACTIVITIES

(Make additional copies of form, as necessary)

Community Name: **City of Fairview Heights**

Permit #: **ILR400190**

List any additional community-sponsored activities performed between March 2019 and February 2020 not listed in *Notice of Intent (NOI)* submittal, but which addresses one of the six minimum control measures:

One 40-cubic-yard dumpster was used by the City for trash retrieved from road ditches and waterways. The dumpster was emptied monthly.

Fifty-five catch basins were cleaned since March 2019.

Street sweeping was performed for 1,120 hours and collected approximately 120,000 pounds of debris.

A total of two miles were graded along Old Bunkum Road, Cliff Drive, Crest Drive, Baldus Drive, Mary Ann Drive, South Avenue, 1st Avenue, 2nd Avenue, Roselawn Avenue, Leo Street, Judith Lane, Sunset Lane, Irma Lane, Cedar Drive, Belle Drive, Elvira Drive, and Kadlec Drive. The BMPs used included straw mats, riprap, silt fence, and hydroseeding. Two miles of ditches were cleaned removing one bag of trash and one truckload of limbs.

The City of Fairview Heights Public Works sponsored three city-wide bulk trash pickups during the year, collecting thirty-two 40-cubic-yard dumpsters of waste. The City also provides Christmas tree recycling.

Fairview Heights cleaned 1.2 miles of Ogles Creek, Fox Creek, and Little Canteen Creek over 6 days, gathering 5 bags of trash and 3 truckloads of limbs.

The City is developing a process to assess the water quality impacts of flood management projects affecting the municipality.

Circle which minimum control measure addressed:

- | | |
|---|--|
| 1. Public Education and Outreach | 4. Construction Site Runoff Control |
| ② Public Participation/Involvement | 5. Post-Construction Runoff Control |
| ③ Illicit Discharge Detection & Elimination | ⑥ Pollution Prevention/Good Housekeeping |

C. Information Collected and Analyzed during 2019-2020 Reporting Year

The NPDES permit effective March 1, 2016, requires MS4 permittees serving populations over 25,000 persons to conduct quarterly laboratory testing of storm water discharge. St. Clair County, the City of O'Fallon, O'Fallon Township, Fairview Heights, and Caseyville Township banded together to share sampling costs and data. The partnership began storm water sampling during the first quarter of 2017. The samples were taken to a local accredited laboratory and tested for Fecal Coliform, Oil & Grease, Total Nitrogen, Total Phosphorous, Total Suspended Solids, and Chloride. The laboratory returned a reporting package that contains laboratory results and chain of custody forms in addition to standard report contents.

The partnership identified two locations for sampling each quarter within 48 hours of a ¼-inch-or-greater rainfall event in a 24-hour period. If a sample cannot be taken during the quarter, an explanation will be provided. The storm water monitoring program will help evaluate the effectiveness of BMPs implemented to reduce pollutant loadings and water quality impacts. When trends in the data are identified, BMPs can be adjusted accordingly.

The laboratory reporting forms and information collected are attached. Sampling outfall locations for the reporting year were along Ogles Creek.

E. Reliance on Government Entities for Permit Obligations

Co-Permittee cooperation with the County

F. List of Construction Projects during 2019-2020 Reporting Year

The City had no public construction projects during the reporting year.

January 30, 2019

Jennifer Gerwitz
RJN Group
2000 South 8th St.
St. Louis, MO 63104
TEL: (314) 588-9764
FAX:



RE: NPDES/15-3069

WorkOrder: 19011342

Dear Jennifer Gerwitz:

TEKLAB, INC received 2 samples on 1/24/2019 9:52:00 AM for the analysis presented in the following report.

Samples are analyzed on an as received basis unless otherwise requested and documented. The sample results contained in this report relate only to the requested analytes of interest as directed on the chain of custody. NELAP accredited fields of testing are indicated by the letters NELAP under the Certification column. Unless otherwise documented within this report, Teklab Inc. analyzes samples utilizing the most current methods in compliance with 40CFR. All tests are performed in the Collinsville, IL laboratory unless otherwise noted in the Case Narrative.

All quality control criteria applicable to the test methods employed for this project have been satisfactorily met and are in accordance with NELAP except where noted. The following report shall not be reproduced, except in full, without the written approval of Teklab, Inc.

If you have any questions regarding these tests results, please feel free to call.

Sincerely,



Marvin L. Darling
Project Manager
(618)344-1004 ex 41
mdarling@teklabinc.com

Client: RJN Group

Work Order: 19011342

Client Project: NPDES/15-3069

Report Date: 30-Jan-2019

This reporting package includes the following:

Cover Letter	1
Report Contents	2
Definitions	3
Case Narrative	4
Accreditations	5
Laboratory Results	6
Receiving Check List	8
Chain of Custody	Appended

Client: RJN Group

Work Order: 19011342

Client Project: NPDES/15-3069

Report Date: 30-Jan-2019

Abbr Definition

- * Analytes on report marked with an asterisk are not NELAP accredited
- CCV Continuing calibration verification is a check of a standard to determine the state of calibration of an instrument between recalibration.
- CRQL A Client Requested Quantitation Limit is a reporting limit that varies according to customer request. The CRQL may not be less than the MDL.
- DF Dilution factor is the dilution performed during analysis only and does not take into account any dilutions made during sample preparation. The reported result is final and includes all dilution factors.
- DNI Did not ignite
- DUP Laboratory duplicate is a replicate aliquot prepared under the same laboratory conditions and independently analyzed to obtain a measure of precision.
- ICV Initial calibration verification is a check of a standard to determine the state of calibration of an instrument before sample analysis is initiated.
- IDPH IL Dept. of Public Health
- LCS Laboratory control sample is a sample matrix, free from the analytes of interest, spiked with verified known amounts of analytes and analyzed exactly like a sample to establish intra-laboratory or analyst specific precision and bias or to assess the performance of all or a portion of the measurement system.
- LCSD Laboratory control sample duplicate is a replicate laboratory control sample that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MBLK Method blank is a sample of a matrix similar to the batch of associated sample (when available) that is free from the analytes of interest and is processed simultaneously with and under the same conditions as samples through all steps of the analytical procedures, and in which no target analytes or interferences should present at concentrations that impact the analytical results for sample analyses.
- MDL "The method detection limit is defined as the minimum measured concentration of a substance that can be reported with 99% confidence that the measured concentration is distinguishable from method blank results."
- MS Matrix spike is an aliquot of matrix fortified (spiked) with known quantities of specific analytes that is subjected to the entire analytical procedures in order to determine the effect of the matrix on an approved test method's recovery system. The acceptable recovery range is listed in the QC Package (provided upon request).
- MSD Matrix spike duplicate means a replicate matrix spike that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MW Molecular weight
- ND Not Detected at the Reporting Limit
- NELAP NELAP Accredited
- PQL Practical quantitation limit means the lowest level that can be reliably achieved within specified limits of precision and accuracy during routine laboratory operation conditions.
- RL The reporting limit the lowest level that the data is displayed in the final report. The reporting limit may vary according to customer request or sample dilution. The reporting limit may not be less than the MDL.
- RPD Relative percent difference is a calculated difference between two recoveries (ie. MS/MSD). The acceptable recovery limit is listed in the QC Package (provided upon request).
- SPK The spike is a known mass of target analyte added to a blank sample or sub-sample; used to determine recovery deficiency or for other quality control purposes.
- Surr Surrogates are compounds which are similar to the analytes of interest in chemical composition and behavior in the analytical process, but which are not normally found in environmental samples.
- TIC Tentatively identified compound: Analytes tentatively identified in the sample by using a library search. Only results not in the calibration standard will be reported as tentatively identified compounds. Results for tentatively identified compounds that are not present in the calibration standard, but are assigned a specific chemical name based upon the library search, are calculated using total peak areas from reconstructed ion chromatograms and a response factor of one. The nearest Internal Standard is used for the calculation. The results of any TICs must be considered estimated, and are flagged with a "T". If the estimated result is above the calibration range it is flagged "ET"
- TNTC Too numerous to count (> 200 CFU)

Qualifiers

- | | |
|---|--|
| # - Unknown hydrocarbon | B - Analyte detected in associated Method Blank |
| C - RL shown is a Client Requested Quantitation Limit | E - Value above quantitation range |
| H - Holding times exceeded | I - Associated internal standard was outside method criteria |
| J - Analyte detected below quantitation limits | M - Manual Integration used to determine area response |
| ND - Not Detected at the Reporting Limit | R - RPD outside accepted recovery limits |
| S - Spike Recovery outside recovery limits | T - TIC(Tentatively identified compound) |
| X - Value exceeds Maximum Contaminant Level | |



Case Narrative

<http://www.teklabinc.com/>

Client: RJN Group

Work Order: 19011342

Client Project: NPDES/15-3069

Report Date: 30-Jan-2019

Cooler Receipt Temp: 1.02 °C

Locations

Collinsville

Address 5445 Horseshoe Lake Road
Collinsville, IL 62234-7425
Phone (618) 344-1004
Fax (618) 344-1005
Email jhriley@teklabinc.com

Collinsville Air

Address 5445 Horseshoe Lake Road
Collinsville, IL 62234-7425
Phone (618) 344-1004
Fax (618) 344-1005
Email EHurley@teklabinc.com

Springfield

Address 3920 Pintail Dr
Springfield, IL 62711-9415
Phone (217) 698-1004
Fax (217) 698-1005
Email KKlostermann@teklabinc.com

Chicago

Address 1319 Butterfield Rd.
Downers Grove, IL 60515
Phone (630) 324-6855
Fax
Email arenner@teklabinc.com

Kansas City

Address 8421 Nieman Road
Lenexa, KS 66214
Phone (913) 541-1998
Fax (913) 541-1998
Email jhriley@teklabinc.com

Client: RJN Group**Work Order:** 19011342**Client Project:** NPDES/15-3069**Report Date:** 30-Jan-2019

State	Dept	Cert #	NELAP	Exp Date	Lab
Illinois	IEPA	100226	NELAP	1/31/2019	Collinsville
Kansas	KDHE	E-10374	NELAP	4/30/2019	Collinsville
Louisiana	LDEQ	166493	NELAP	6/30/2019	Collinsville
Louisiana	LDEQ	166578	NELAP	6/30/2019	Collinsville
Oklahoma	ODEQ	9978	NELAP	8/31/2019	Collinsville
Arkansas	ADEQ	88-0966		3/14/2019	Collinsville
Illinois	IDPH	17584		5/31/2019	Collinsville
Indiana	ISDH	C-IL-06		2/28/2019	Collinsville
Kentucky	KDEP	98006		12/31/2019	Collinsville
Kentucky	UST	0073		1/31/2019	Collinsville
Louisiana	LDPH	LA016		12/31/2019	Collinsville
Missouri	MDNR	930		1/31/2022	Collinsville
Missouri	MDNR	00930		5/31/2019	Collinsville
Tennessee	TDEC	04905		1/31/2019	Collinsville

Client: RJN Group
Client Project: NPDES/15-3069
Lab ID: 19011342-001
Matrix: AQUEOUS

Work Order: 19011342
Report Date: 30-Jan-2019
Client Sample ID: Upstream
Collection Date: 01/24/2019 9:00

Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch
STANDARD METHODS 22ND ED. 9222 D MEMBRANE FILTER								
Fecal Coliform	*	10		410	CFU/100ml	10	01/24/2019 12:57	R257382
EPA 1664A								
Hexane Extractable Material	NELAP	6		< 6	mg/L	1	01/25/2019 12:09	R257426
EPA 600 351.2 R2.0, 353.2 R2.0								
Nitrogen, Total	*	1.05		1.36	mg/L	1	01/25/2019 0:00	R257383
EPA 600 365.4 (TOTAL)								
Phosphorus, Total (as P)	NELAP	0.100		< 0.100	mg/L	1	01/25/2019 11:36	149779
STANDARD METHODS 2540 D 1997								
Total Suspended Solids	NELAP	6		< 6	mg/L	1	01/24/2019 14:10	R257347
STANDARD METHODS 4500-CL E (TOTAL) 1997								
Chloride	NELAP	50		426	mg/L	10	01/25/2019 19:43	R257461

Client: RJN Group
Client Project: NPDES/15-3069
Lab ID: 19011342-002
Matrix: AQUEOUS

Work Order: 19011342
Report Date: 30-Jan-2019
Client Sample ID: Downstream
Collection Date: 01/24/2019 9:20

Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch
STANDARD METHODS 22ND ED. 9222 D MEMBRANE FILTER								
Fecal Coliform	*	10		470	CFU/100ml	10	01/24/2019 12:58	R257382
EPA 1664A								
Hexane Extractable Material	NELAP	6		< 6	mg/L	1	01/25/2019 12:09	R257426
EPA 600 351.2 R2.0, 353.2 R2.0								
Nitrogen, Total	*	1.05		3.05	mg/L	1	01/25/2019 0:00	R257383
EPA 600 365.4 (TOTAL)								
Phosphorus, Total (as P)	NELAP	0.100		0.276	mg/L	1	01/25/2019 11:39	149779
STANDARD METHODS 2540 D 1997								
Total Suspended Solids	NELAP	6		15	mg/L	1	01/24/2019 14:10	R257347
STANDARD METHODS 4500-CL E (TOTAL) 1997								
Chloride	NELAP	10		80	mg/L	2	01/25/2019 19:06	R257461

Client: RJN Group

Work Order: 19011342

Client Project: NPDES/15-3069

Report Date: 30-Jan-2019

Carrier: Sanjiv Vajjala

Received By: MEK

Completed by:

On:

24-Jan-2019

Mary E. Kemp

Reviewed by:

On:

24-Jan-2019

Elizabeth A. Hurley

Pages to follow:

Chain of custody

1

Extra pages included

0

Shipping container/cooler in good condition?

 Yes ☒

 No ☐

 Not Present ☐

 Temp °C **1.02**

Type of thermal preservation?

 None ☐

 Ice ☒

 Blue Ice ☐

 Dry Ice ☐

Chain of custody present?

 Yes ☒

 No ☐

Chain of custody signed when relinquished and received?

 Yes ☒

 No ☐

Chain of custody agrees with sample labels?

 Yes ☒

 No ☐

Samples in proper container/bottle?

 Yes ☒

 No ☐

Sample containers intact?

 Yes ☒

 No ☐

Sufficient sample volume for indicated test?

 Yes ☒

 No ☐

All samples received within holding time?

 Yes ☒

 No ☐

Reported field parameters measured:

 Field ☐

 Lab ☐

 NA ☒

Container/Temp Blank temperature in compliance?

 Yes ☒

 No ☐

When thermal preservation is required, samples are compliant with a temperature between 0.1°C - 6.0°C, or when samples are received on ice the same day as collected.

Water – at least one vial per sample has zero headspace?

 Yes ☐

 No ☐

 No VOA vials ☒

Water - TOX containers have zero headspace?

 Yes ☐

 No ☐

 No TOX containers ☒

Water - pH acceptable upon receipt?

 Yes ☒

 No ☐

 NA ☐

NPDES/CWA TCN interferences checked/treated in the field?

 Yes ☐

 No ☐

 NA ☒

Any No responses must be detailed below or on the COC.

pg. of Work order # 19011342

Work order # 19011342

Client:	RJN Group	Samples on: ☒ ICE ☐ BLUE ICE ☐ NO ICE <u>1.02</u> °C
Address:	2000 South 8th St.	Preserved in: ☐ LAB ☒ FIELD
City / State / Zip	St. Louis, MO 63104	Lab Notes: <i>OK 11/19</i>
Contact:	Jennifer Gerwitz	FOR LAB USE ONLY
E-Mail:	jgerwitz@rjnmail.com	
Phone:	(314) 588-9764	Client Comments
Fax:		

rain fall 0.85"

Are these samples known to be involved in litigation? If yes, a surcharge will apply ☐ Yes ☒ No

Are these samples known to be hazardous? ☐ Yes ☒ No

Are there any required reporting limits to be met on the requested analysis?. If yes, please provide limits in the comment section. ☐ Yes ☒ No

[illegible]

Relinquished By	Date/Time	Received By	Date/Time
Sanjiv Vargada	11/24/19 9:52	Mary Kemp	11/24/19 9:52

BottleOrder: 47973



May 06, 2019

Jennifer Gerwitz
RJN Group
2000 South 8th St.
St. Louis, MO 63104
TEL: (314) 588-9764
FAX:



RE: NPDES/15-3069

WorkOrder: 19041664

Dear Jennifer Gerwitz:

TEKLAB, INC received 2 samples on 4/24/2019 1:20:00 PM for the analysis presented in the following report.

Samples are analyzed on an as received basis unless otherwise requested and documented. The sample results contained in this report relate only to the requested analytes of interest as directed on the chain of custody. NELAP accredited fields of testing are indicated by the letters NELAP under the Certification column. Unless otherwise documented within this report, Teklab Inc. analyzes samples utilizing the most current methods in compliance with 40CFR. All tests are performed in the Collinsville, IL laboratory unless otherwise noted in the Case Narrative.

All quality control criteria applicable to the test methods employed for this project have been satisfactorily met and are in accordance with NELAP except where noted. The following report shall not be reproduced, except in full, without the written approval of Teklab, Inc.

If you have any questions regarding these tests results, please feel free to call.

Sincerely,



Marvin L. Darling
Project Manager
(618)344-1004 ex 41
mdarling@teklabinc.com



Report Contents

<http://www.teklabinc.com/>

Client: RJN Group

Work Order: 19041664

Client Project: NPDES/15-3069

Report Date: 06-May-2019

This reporting package includes the following:

Cover Letter	1
Report Contents	2
Definitions	3
Case Narrative	4
Accreditations	5
Laboratory Results	6
Receiving Check List	8
Chain of Custody	Appended

Client: RJN Group**Work Order:** 19041664**Client Project:** NPDES/15-3069**Report Date:** 06-May-2019**Abbr Definition**

- * Analytes on report marked with an asterisk are not NELAP accredited
- CCV Continuing calibration verification is a check of a standard to determine the state of calibration of an instrument between recalibration.
- CRQL A Client Requested Quantitation Limit is a reporting limit that varies according to customer request. The CRQL may not be less than the MDL.
- DF Dilution factor is the dilution performed during analysis only and does not take into account any dilutions made during sample preparation. The reported result is final and includes all dilution factors.
- DNI Did not ignite
- DUP Laboratory duplicate is a replicate aliquot prepared under the same laboratory conditions and independently analyzed to obtain a measure of precision.
- ICV Initial calibration verification is a check of a standard to determine the state of calibration of an instrument before sample analysis is initiated.
- IDPH IL Dept. of Public Health
- LCS Laboratory control sample is a sample matrix, free from the analytes of interest, spiked with verified known amounts of analytes and analyzed exactly like a sample to establish intra-laboratory or analyst specific precision and bias or to assess the performance of all or a portion of the measurement system.
- LCSD Laboratory control sample duplicate is a replicate laboratory control sample that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MBLK Method blank is a sample of a matrix similar to the batch of associated sample (when available) that is free from the analytes of interest and is processed simultaneously with and under the same conditions as samples through all steps of the analytical procedures, and in which no target analytes or interferences should present at concentrations that impact the analytical results for sample analyses.
- MDL "The method detection limit is defined as the minimum measured concentration of a substance that can be reported with 99% confidence that the measured concentration is distinguishable from method blank results."
- MS Matrix spike is an aliquot of matrix fortified (spiked) with known quantities of specific analytes that is subjected to the entire analytical procedures in order to determine the effect of the matrix on an approved test method's recovery system. The acceptable recovery range is listed in the QC Package (provided upon request).
- MSD Matrix spike duplicate means a replicate matrix spike that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MW Molecular weight
- ND Not Detected at the Reporting Limit
- NELAP NELAP Accredited
- PQL Practical quantitation limit means the lowest level that can be reliably achieved within specified limits of precision and accuracy during routine laboratory operation conditions.
- RL The reporting limit the lowest level that the data is displayed in the final report. The reporting limit may vary according to customer request or sample dilution. The reporting limit may not be less than the MDL.
- RPD Relative percent difference is a calculated difference between two recoveries (ie. MS/MSD). The acceptable recovery limit is listed in the QC Package (provided upon request).
- SPK The spike is a known mass of target analyte added to a blank sample or sub-sample; used to determine recovery deficiency or for other quality control purposes.
- Surr Surrogates are compounds which are similar to the analytes of interest in chemical composition and behavior in the analytical process, but which are not normally found in environmental samples.
- TIC Tentatively identified compound: Analytes tentatively identified in the sample by using a library search. Only results not in the calibration standard will be reported as tentatively identified compounds. Results for tentatively identified compounds that are not present in the calibration standard, but are assigned a specific chemical name based upon the library search, are calculated using total peak areas from reconstructed ion chromatograms and a response factor of one. The nearest Internal Standard is used for the calculation. The results of any TICs must be considered estimated, and are flagged with a "T". If the estimated result is above the calibration range it is flagged "ET"
- TNTC Too numerous to count (> 200 CFU)

Qualifiers

- | | |
|---|--|
| # - Unknown hydrocarbon | B - Analyte detected in associated Method Blank |
| C - RL shown is a Client Requested Quantitation Limit | E - Value above quantitation range |
| H - Holding times exceeded | I - Associated internal standard was outside method criteria |
| J - Analyte detected below quantitation limits | M - Manual Integration used to determine area response |
| ND - Not Detected at the Reporting Limit | R - RPD outside accepted recovery limits |
| S - Spike Recovery outside recovery limits | T - TIC(Tentatively identified compound) |
| X - Value exceeds Maximum Contaminant Level | |



Case Narrative

<http://www.teklabinc.com/>

Client: RJN Group

Work Order: 19041664

Client Project: NPDES/15-3069

Report Date: 06-May-2019

Cooler Receipt Temp: 15.22 °C

Locations

Collinsville

Address 5445 Horseshoe Lake Road
Collinsville, IL 62234-7425
Phone (618) 344-1004
Fax (618) 344-1005
Email jhriley@teklabinc.com

Collinsville Air

Address 5445 Horseshoe Lake Road
Collinsville, IL 62234-7425
Phone (618) 344-1004
Fax (618) 344-1005
Email EHurley@teklabinc.com

Springfield

Address 3920 Pintail Dr
Springfield, IL 62711-9415
Phone (217) 698-1004
Fax (217) 698-1005
Email KKlostermann@teklabinc.com

Chicago

Address 1319 Butterfield Rd.
Downers Grove, IL 60515
Phone (630) 324-6855
Fax
Email arenner@teklabinc.com

Kansas City

Address 8421 Nieman Road
Lenexa, KS 66214
Phone (913) 541-1998
Fax (913) 541-1998
Email jhriley@teklabinc.com

Client: RJN Group**Work Order:** 19041664**Client Project:** NPDES/15-3069**Report Date:** 06-May-2019

State	Dept	Cert #	NELAP	Exp Date	Lab
Illinois	IEPA	100226	NELAP	1/31/2020	Collinsville
Kansas	KDHE	E-10374	NELAP	4/30/2019	Collinsville
Louisiana	LDEQ	166493	NELAP	6/30/2019	Collinsville
Louisiana	LDEQ	166578	NELAP	6/30/2019	Collinsville
Oklahoma	ODEQ	9978	NELAP	8/31/2019	Collinsville
Arkansas	ADEQ	88-0966		3/14/2020	Collinsville
Illinois	IDPH	17584		5/31/2019	Collinsville
Indiana	ISDH	C-IL-06		1/31/2020	Collinsville
Kentucky	KDEP	98006		12/31/2019	Collinsville
Kentucky	UST	0073		1/31/2019	Collinsville
Louisiana	LDPH	LA016		12/31/2019	Collinsville
Missouri	MDNR	930		1/31/2022	Collinsville
Missouri	MDNR	00930		5/31/2019	Collinsville
Tennessee	TDEC	04905		1/31/2019	Collinsville

Client: RJN Group
Client Project: NPDES/15-3069
Lab ID: 19041664-001
Matrix: AQUEOUS

Work Order: 19041664
Report Date: 06-May-2019
Client Sample ID: Upstream
Collection Date: 04/24/2019 12:22

Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch
STANDARD METHODS 22ND ED. 9222 D MEMBRANE FILTER								
Fecal Coliform	*	100		800	CFU/100ml	100	04/24/2019 15:42	R261002
EPA 1664A								
Hexane Extractable Material	NELAP	5		< 5	mg/L	1	04/30/2019 13:28	R261232
EPA 600 351.2 R2.0, 353.2 R2.0								
Nitrogen, Total	*	1.05		1.30	mg/L	1	04/26/2019 0:00	R261065
EPA 600 365.4 (TOTAL)								
Phosphorus, Total (as P)	NELAP	0.100		< 0.100	mg/L	1	04/26/2019 12:15	152638
STANDARD METHODS 2540 D 1997								
Total Suspended Solids	NELAP	6		< 6	mg/L	1	04/29/2019 11:54	R261160
STANDARD METHODS 4500-CL E (TOTAL) 1997								
Chloride	NELAP	10		55	mg/L	2	05/03/2019 20:27	R261392

Client: RJN Group
Client Project: NPDES/15-3069
Lab ID: 19041664-002
Matrix: AQUEOUS

Work Order: 19041664
Report Date: 06-May-2019
Client Sample ID: Downstream
Collection Date: 04/24/2019 12:49

Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch
STANDARD METHODS 22ND ED. 9222 D MEMBRANE FILTER								
Fecal Coliform	*	100		900	CFU/100ml	100	04/24/2019 15:42	R261002
EPA 1664A								
Hexane Extractable Material	NELAP	6		< 6	mg/L	1	04/30/2019 13:29	R261232
EPA 600 351.2 R2.0, 353.2 R2.0								
Nitrogen, Total	*	1.05		3.50	mg/L	1	04/26/2019 0:00	R261065
EPA 600 365.4 (TOTAL)								
Phosphorus, Total (as P)	NELAP	0.100		< 0.100	mg/L	1	04/26/2019 12:23	152638
STANDARD METHODS 2540 D 1997								
Total Suspended Solids	NELAP	6		76	mg/L	1	04/29/2019 11:54	R261160
STANDARD METHODS 4500-CL E (TOTAL) 1997								
Chloride	NELAP	10		72	mg/L	2	05/01/2019 11:44	R261362



Receiving Check List

<http://www.teklabinc.com/>

Client: RJN Group

Work Order: 19041664

Client Project: NPDES/15-3069

Report Date: 06-May-2019

Carrier: Employee

Received By: MEK

Completed by:

On:

24-Apr-2019

Amber M. Dilallo

Reviewed by:

On:

24-Apr-2019

Elizabeth A. Hurley

Pages to follow:

Chain of custody

1

Extra pages included

0

Shipping container/cooler in good condition?

Yes ☒

No ☐

Not Present ☐

Temp °C 15.22

Type of thermal preservation?

None ☐

Ice ☒

Blue Ice ☐

Dry Ice ☐

Chain of custody present?

Yes ☒

No ☐

Chain of custody signed when relinquished and received?

Yes ☒

No ☐

Chain of custody agrees with sample labels?

Yes ☒

No ☐

Samples in proper container/bottle?

Yes ☒

No ☐

Sample containers intact?

Yes ☒

No ☐

Sufficient sample volume for indicated test?

Yes ☒

No ☐

All samples received within holding time?

Yes ☒

No ☐

Reported field parameters measured:

Field ☐

Lab ☐

NA ☒

Container/Temp Blank temperature in compliance?

Yes ☒

No ☐

When thermal preservation is required, samples are compliant with a temperature between 0.1°C - 6.0°C, or when samples are received on ice the same day as collected.

Water - at least one vial per sample has zero headspace?

Yes ☐

No ☐

No VOA vials ☒

Water - TOX containers have zero headspace?

Yes ☐

No ☐

No TOX containers ☒

Water - pH acceptable upon receipt?

Yes ☒

No ☐

NA ☐

NPDES/CWA TCN interferences checked/treated in the field?

Yes ☐

No ☐

NA ☒

Any No responses must be detailed below or on the COC.

CHAIN OF CUSTODY

pg. _____ of _____ Work order # 19041664

TEKLAB, INC. 5445 Horseshoe Lake Road - Collinsville, IL 62234 - Phone: (618) 344-1004 - Fax: (618) 344-1005

Client: <u>RJN Group</u> Address: <u>2000 South 8th St.</u> City / State / Zip: <u>St. Louis, MO 63104</u> Contact: <u>Jennifer Gerwitz</u> Phone: <u>(314) 588-9764</u> E-Mail: <u>jgerwitz@rjnmail.com</u> Fax: _____	Samples on: ☒ ICE ☐ BLUE ICE ☐ NO ICE <u>15.22</u> °C Preserved in: ☐ LAB ☒ FIELD FOR LAB USE ONLY Lab Notes: <i>only 4/19</i> Client Comments <u>0.53" NOAA (Scott AFB)</u>
--	--

Are these samples known to be involved in litigation? If yes, a surcharge will apply ☐ Yes ☒ No
 Are these samples known to be hazardous? ☐ Yes ☒ No
 Are there any required reporting limits to be met on the requested analysis?. If yes, please provide limits in the comment section. ☐ Yes ☒ No

Project Name/Number		Sample Collector's Name		MATRIX		INDICATE ANALYSIS REQUESTED													
NPDES/15-3069																			
Results Requested ☒ Standard ☐ 1-2 Day (100% Surcharge) ☐ Other _____ ☐ 3 Day (50% Surcharge)		Billing Instructions _____		# and Type of Containers UNP H2SO4															
Lab Use Only	Sample Identification	Date/Time Sampled	UNP	H2SO4		Aqueous	Chloride	Fecal Coliform	Oil and Grease	Phosphorus	Total Nitrogen	TSS							
<i>19041664</i>	Upstream	<i>4/24/19 12:22</i>	<i>2</i>	<i>4</i>		X	X	X	X	X	X	X							
<i>001</i>	Downstream	<i>4/24/19 12:49</i>	<i>2</i>	<i>4</i>		X	X	X	X	X	X	X							

Relinquished By	Date/Time	Received By	Date/Time
<i>[Signature]</i>		<i>Mary Kemp</i>	<i>4/24/19 1:20pm</i>

July 22, 2019

Jennifer Gerwitz
RJN Group
2000 South 8th St.
St. Louis, MO 63104
TEL: (314) 588-9764
FAX:



RE: NPDES/15-3069

WorkOrder: 19071004

Dear Jennifer Gerwitz:

TEKLAB, INC received 2 samples on 7/16/2019 11:26:00 AM for the analysis presented in the following report.

Samples are analyzed on an as received basis unless otherwise requested and documented. The sample results contained in this report relate only to the requested analytes of interest as directed on the chain of custody. NELAP accredited fields of testing are indicated by the letters NELAP under the Certification column. Unless otherwise documented within this report, Teklab Inc. analyzes samples utilizing the most current methods in compliance with 40CFR. All tests are performed in the Collinsville, IL laboratory unless otherwise noted in the Case Narrative.

All quality control criteria applicable to the test methods employed for this project have been satisfactorily met and are in accordance with NELAP except where noted. The following report shall not be reproduced, except in full, without the written approval of Teklab, Inc.

If you have any questions regarding these tests results, please feel free to call.

Sincerely,



Marvin L. Darling
Project Manager
(618)344-1004 ex 41
mdarling@teklabinc.com



Report Contents

<http://www.teklabinc.com/>

Client: RJN Group

Work Order: 19071004

Client Project: NPDES/15-3069

Report Date: 22-Jul-2019

This reporting package includes the following:

Cover Letter	1
Report Contents	2
Definitions	3
Case Narrative	4
Accreditations	5
Laboratory Results	6
Receiving Check List	8
Chain of Custody	Appended

Client: RJN Group

Work Order: 19071004

Client Project: NPDES/15-3069

Report Date: 22-Jul-2019

Abbr Definition

- * Analytes on report marked with an asterisk are not NELAP accredited
- CCV Continuing calibration verification is a check of a standard to determine the state of calibration of an instrument between recalibration.
- CRQL A Client Requested Quantitation Limit is a reporting limit that varies according to customer request. The CRQL may not be less than the MDL.
- DF Dilution factor is the dilution performed during analysis only and does not take into account any dilutions made during sample preparation. The reported result is final and includes all dilution factors.
- DNI Did not ignite
- DUP Laboratory duplicate is a replicate aliquot prepared under the same laboratory conditions and independently analyzed to obtain a measure of precision.
- ICV Initial calibration verification is a check of a standard to determine the state of calibration of an instrument before sample analysis is initiated.
- IDPH IL Dept. of Public Health
- LCS Laboratory control sample is a sample matrix, free from the analytes of interest, spiked with verified known amounts of analytes and analyzed exactly like a sample to establish intra-laboratory or analyst specific precision and bias or to assess the performance of all or a portion of the measurement system.
- LCSD Laboratory control sample duplicate is a replicate laboratory control sample that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MBLK Method blank is a sample of a matrix similar to the batch of associated sample (when available) that is free from the analytes of interest and is processed simultaneously with and under the same conditions as samples through all steps of the analytical procedures, and in which no target analytes or interferences should present at concentrations that impact the analytical results for sample analyses.
- MDL "The method detection limit is defined as the minimum measured concentration of a substance that can be reported with 99% confidence that the measured concentration is distinguishable from method blank results."
- MS Matrix spike is an aliquot of matrix fortified (spiked) with known quantities of specific analytes that is subjected to the entire analytical procedures in order to determine the effect of the matrix on an approved test method's recovery system. The acceptable recovery range is listed in the QC Package (provided upon request).
- MSD Matrix spike duplicate means a replicate matrix spike that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MW Molecular weight
- ND Not Detected at the Reporting Limit
- NELAP NELAP Accredited
- PQL Practical quantitation limit means the lowest level that can be reliably achieved within specified limits of precision and accuracy during routine laboratory operation conditions.
- RL The reporting limit the lowest level that the data is displayed in the final report. The reporting limit may vary according to customer request or sample dilution. The reporting limit may not be less than the MDL.
- RPD Relative percent difference is a calculated difference between two recoveries (ie. MS/MSD). The acceptable recovery limit is listed in the QC Package (provided upon request).
- SPK The spike is a known mass of target analyte added to a blank sample or sub-sample; used to determine recovery deficiency or for other quality control purposes.
- Surr Surrogates are compounds which are similar to the analytes of interest in chemical composition and behavior in the analytical process, but which are not normally found in environmental samples.
- TIC Tentatively identified compound: Analytes tentatively identified in the sample by using a library search. Only results not in the calibration standard will be reported as tentatively identified compounds. Results for tentatively identified compounds that are not present in the calibration standard, but are assigned a specific chemical name based upon the library search, are calculated using total peak areas from reconstructed ion chromatograms and a response factor of one. The nearest Internal Standard is used for the calculation. The results of any TICs must be considered estimated, and are flagged with a "T". If the estimated result is above the calibration range it is flagged "ET"
- TNTC Too numerous to count (> 200 CFU)

Qualifiers

- | | |
|---|--|
| # - Unknown hydrocarbon | B - Analyte detected in associated Method Blank |
| C - RL shown is a Client Requested Quantitation Limit | E - Value above quantitation range |
| H - Holding times exceeded | I - Associated internal standard was outside method criteria |
| J - Analyte detected below quantitation limits | M - Manual Integration used to determine area response |
| ND - Not Detected at the Reporting Limit | R - RPD outside accepted recovery limits |
| S - Spike Recovery outside recovery limits | T - TIC(Tentatively identified compound) |
| X - Value exceeds Maximum Contaminant Level | |



Case Narrative

<http://www.teklabinc.com/>

Client: RJN Group

Work Order: 19071004

Client Project: NPDES/15-3069

Report Date: 22-Jul-2019

Cooler Receipt Temp: 22.4 °C

Locations

Collinsville

Address 5445 Horseshoe Lake Road
Collinsville, IL 62234-7425
Phone (618) 344-1004
Fax (618) 344-1005
Email jhriley@teklabinc.com

Collinsville Air

Address 5445 Horseshoe Lake Road
Collinsville, IL 62234-7425
Phone (618) 344-1004
Fax (618) 344-1005
Email EHurley@teklabinc.com

Springfield

Address 3920 Pintail Dr
Springfield, IL 62711-9415
Phone (217) 698-1004
Fax (217) 698-1005
Email KKlostermann@teklabinc.com

Chicago

Address 1319 Butterfield Rd.
Downers Grove, IL 60515
Phone (630) 324-6855
Fax
Email arenner@teklabinc.com

Kansas City

Address 8421 Nieman Road
Lenexa, KS 66214
Phone (913) 541-1998
Fax (913) 541-1998
Email jhriley@teklabinc.com

Client: RJN Group**Work Order:** 19071004**Client Project:** NPDES/15-3069**Report Date:** 22-Jul-2019

State	Dept	Cert #	NELAP	Exp Date	Lab
Illinois	IEPA	100226	NELAP	1/31/2020	Collinsville
Kansas	KDHE	E-10374	NELAP	4/30/2020	Collinsville
Louisiana	LDEQ	166493	NELAP	6/30/2020	Collinsville
Louisiana	LDEQ	166578	NELAP	6/30/2020	Collinsville
Oklahoma	ODEQ	9978	NELAP	8/31/2019	Collinsville
Arkansas	ADEQ	88-0966		3/14/2020	Collinsville
Illinois	IDPH	17584		5/31/2019	Collinsville
Indiana	ISDH	C-IL-06		1/31/2020	Collinsville
Kentucky	KDEP	98006		12/31/2019	Collinsville
Kentucky	UST	0073		1/31/2020	Collinsville
Louisiana	LDPH	LA016		12/31/2019	Collinsville
Missouri	MDNR	930		1/31/2022	Collinsville
Missouri	MDNR	00930		5/31/2019	Collinsville
Tennessee	TDEC	04905		1/31/2020	Collinsville

Client: RJN Group
Client Project: NPDES/15-3069
Lab ID: 19071004-001
Matrix: AQUEOUS

Work Order: 19071004
Report Date: 22-Jul-2019
Client Sample ID: Upstream
Collection Date: 07/16/2019 10:24

Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch
STANDARD METHODS 22ND ED. 9222 D MEMBRANE FILTER								
Fecal Coliform	*	10		170	CFU/100ml	10	07/16/2019 14:56	R264428
EPA 1664A								
Hexane Extractable Material	NELAP	6		< 6	mg/L	1	07/19/2019 10:04	R264583
EPA 600 351.2 R2.0, 353.2 R2.0								
Nitrogen, Total	*	1.05		< 1.05	mg/L	1	07/17/2019 0:00	R264425
EPA 600 365.4 (TOTAL)								
Phosphorus, Total (as P)	NELAP	0.100		< 0.100	mg/L	1	07/17/2019 10:55	155388
STANDARD METHODS 2540 D 1997								
Total Suspended Solids	NELAP	6		< 6	mg/L	1	07/18/2019 16:10	R264505
STANDARD METHODS 4500-CL E (TOTAL) 1997								
Chloride	NELAP	20		91	mg/L	5	07/17/2019 18:19	R264470

Client: RJN Group
Client Project: NPDES/15-3069
Lab ID: 19071004-002
Matrix: AQUEOUS

Work Order: 19071004
Report Date: 22-Jul-2019
Client Sample ID: Downstream
Collection Date: 07/16/2019 11:01

Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch
STANDARD METHODS 22ND ED. 9222 D MEMBRANE FILTER								
Fecal Coliform	*	100		3600	CFU/100ml	100	07/16/2019 14:56	R264428
EPA 1664A								
Hexane Extractable Material	NELAP	6		< 6	mg/L	1	07/19/2019 10:05	R264583
EPA 600 351.2 R2.0, 353.2 R2.0								
Nitrogen, Total	*	1.05		1.77	mg/L	1	07/17/2019 0:00	R264425
EPA 600 365.4 (TOTAL)								
Phosphorus, Total (as P)	NELAP	0.100		0.179	mg/L	1	07/17/2019 11:05	155388
STANDARD METHODS 2540 D 1997								
Total Suspended Solids	NELAP	6		< 6	mg/L	1	07/18/2019 16:10	R264505
STANDARD METHODS 4500-CL E (TOTAL) 1997								
Chloride	NELAP	8		37	mg/L	2	07/17/2019 14:22	R264470



Receiving Check List

<http://www.teklabinc.com/>

Client: RJN Group

Work Order: 19071004

Client Project: NPDES/15-3069

Report Date: 22-Jul-2019

Carrier: Employee

Received By: AMD

Completed by:

Reviewed by:

On:

On:

16-Jul-2019

16-Jul-2019

Amber M. Dilallo

Elizabeth A. Hurley

Pages to follow:

Chain of custody

1

Extra pages included

0

Shipping container/cooler in good condition?

Yes ☒

No ☐

Not Present ☐

Temp °C 22.4

Type of thermal preservation?

None ☐

Ice ☒

Blue Ice ☐

Dry Ice ☐

Chain of custody present?

Yes ☒

No ☐

Chain of custody signed when relinquished and received?

Yes ☒

No ☐

Chain of custody agrees with sample labels?

Yes ☒

No ☐

Samples in proper container/bottle?

Yes ☒

No ☐

Sample containers intact?

Yes ☒

No ☐

Sufficient sample volume for indicated test?

Yes ☒

No ☐

All samples received within holding time?

Yes ☒

No ☐

Reported field parameters measured:

Field ☐

Lab ☐

NA ☒

Container/Temp Blank temperature in compliance?

Yes ☒

No ☐

When thermal preservation is required, samples are compliant with a temperature between 0.1°C - 6.0°C, or when samples are received on ice the same day as collected.

Water – at least one vial per sample has zero headspace?

Yes ☐

No ☐

No VOA vials ☒

Water - TOX containers have zero headspace?

Yes ☐

No ☐

No TOX containers ☒

Water - pH acceptable upon receipt?

Yes ☒

No ☐

NA ☐

NPDES/CWA TCN interferences checked/treated in the field?

Yes ☐

No ☐

NA ☒

Any No responses must be detailed below or on the COC.

pg. _____ of _____ Work order # 19071004[illegible]

BottleOrder: 51607



October 28, 2019

Jennifer Gerwitz
RJN Group
2000 South 8th St.
St. Louis, MO 63104
TEL: (314) 588-9764
FAX:



RE: NPDES/15-3069

WorkOrder: 19101439

Dear Jennifer Gerwitz:

TEKLAB, INC received 2 samples on 10/21/2019 12:17:00 PM for the analysis presented in the following report.

Samples are analyzed on an as received basis unless otherwise requested and documented. The sample results contained in this report relate only to the requested analytes of interest as directed on the chain of custody. NELAP accredited fields of testing are indicated by the letters NELAP under the Certification column. Unless otherwise documented within this report, Teklab Inc. analyzes samples utilizing the most current methods in compliance with 40CFR. All tests are performed in the Collinsville, IL laboratory unless otherwise noted in the Case Narrative.

All quality control criteria applicable to the test methods employed for this project have been satisfactorily met and are in accordance with NELAP except where noted. The following report shall not be reproduced, except in full, without the written approval of Teklab, Inc.

If you have any questions regarding these tests results, please feel free to call.

Sincerely,



Marvin L. Darling
Project Manager
(618)344-1004 ex 41
mdarling@teklabinc.com



Report Contents

<http://www.teklabinc.com/>

Client: RJN Group

Work Order: 19101439

Client Project: NPDES/15-3069

Report Date: 28-Oct-2019

This reporting package includes the following:

Cover Letter	1
Report Contents	2
Definitions	3
Case Narrative	4
Accreditations	5
Laboratory Results	6
Receiving Check List	8
Chain of Custody	Appended

Client: RJN Group

Work Order: 19101439

Client Project: NPDES/15-3069

Report Date: 28-Oct-2019

Abbr Definition

- * Analytes on report marked with an asterisk are not NELAP accredited
- CCV Continuing calibration verification is a check of a standard to determine the state of calibration of an instrument between recalibration.
- CRQL A Client Requested Quantitation Limit is a reporting limit that varies according to customer request. The CRQL may not be less than the MDL.
- DF Dilution factor is the dilution performed during analysis only and does not take into account any dilutions made during sample preparation. The reported result is final and includes all dilution factors.
- DNI Did not ignite
- DUP Laboratory duplicate is a replicate aliquot prepared under the same laboratory conditions and independently analyzed to obtain a measure of precision.
- ICV Initial calibration verification is a check of a standard to determine the state of calibration of an instrument before sample analysis is initiated.
- IDPH IL Dept. of Public Health
- LCS Laboratory control sample is a sample matrix, free from the analytes of interest, spiked with verified known amounts of analytes and analyzed exactly like a sample to establish intra-laboratory or analyst specific precision and bias or to assess the performance of all or a portion of the measurement system.
- LCSD Laboratory control sample duplicate is a replicate laboratory control sample that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MBLK Method blank is a sample of a matrix similar to the batch of associated sample (when available) that is free from the analytes of interest and is processed simultaneously with and under the same conditions as samples through all steps of the analytical procedures, and in which no target analytes or interferences should present at concentrations that impact the analytical results for sample analyses.
- MDL "The method detection limit is defined as the minimum measured concentration of a substance that can be reported with 99% confidence that the measured concentration is distinguishable from method blank results."
- MS Matrix spike is an aliquot of matrix fortified (spiked) with known quantities of specific analytes that is subjected to the entire analytical procedures in order to determine the effect of the matrix on an approved test method's recovery system. The acceptable recovery range is listed in the QC Package (provided upon request).
- MSD Matrix spike duplicate means a replicate matrix spike that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MW Molecular weight
- ND Not Detected at the Reporting Limit
- NELAP NELAP Accredited
- PQL Practical quantitation limit means the lowest level that can be reliably achieved within specified limits of precision and accuracy during routine laboratory operation conditions.
- RL The reporting limit the lowest level that the data is displayed in the final report. The reporting limit may vary according to customer request or sample dilution. The reporting limit may not be less than the MDL.
- RPD Relative percent difference is a calculated difference between two recoveries (ie. MS/MSD). The acceptable recovery limit is listed in the QC Package (provided upon request).
- SPK The spike is a known mass of target analyte added to a blank sample or sub-sample; used to determine recovery deficiency or for other quality control purposes.
- Surr Surrogates are compounds which are similar to the analytes of interest in chemical composition and behavior in the analytical process, but which are not normally found in environmental samples.
- TIC Tentatively identified compound: Analytes tentatively identified in the sample by using a library search. Only results not in the calibration standard will be reported as tentatively identified compounds. Results for tentatively identified compounds that are not present in the calibration standard, but are assigned a specific chemical name based upon the library search, are calculated using total peak areas from reconstructed ion chromatograms and a response factor of one. The nearest Internal Standard is used for the calculation. The results of any TICs must be considered estimated, and are flagged with a "T". If the estimated result is above the calibration range it is flagged "ET"
- TNTC Too numerous to count (> 200 CFU)

Qualifiers

- | | |
|---|--|
| # - Unknown hydrocarbon | B - Analyte detected in associated Method Blank |
| C - RL shown is a Client Requested Quantitation Limit | E - Value above quantitation range |
| H - Holding times exceeded | I - Associated internal standard was outside method criteria |
| J - Analyte detected below quantitation limits | M - Manual Integration used to determine area response |
| ND - Not Detected at the Reporting Limit | R - RPD outside accepted recovery limits |
| S - Spike Recovery outside recovery limits | T - TIC(Tentatively identified compound) |
| X - Value exceeds Maximum Contaminant Level | |



Case Narrative

<http://www.teklabinc.com/>

Client: RJN Group

Work Order: 19101439

Client Project: NPDES/15-3069

Report Date: 28-Oct-2019

Cooler Receipt Temp: 15.4 °C

Locations

Collinsville

Address 5445 Horseshoe Lake Road
Collinsville, IL 62234-7425
Phone (618) 344-1004
Fax (618) 344-1005
Email jhriley@teklabinc.com

Collinsville Air

Address 5445 Horseshoe Lake Road
Collinsville, IL 62234-7425
Phone (618) 344-1004
Fax (618) 344-1005
Email EHurley@teklabinc.com

Springfield

Address 3920 Pintail Dr
Springfield, IL 62711-9415
Phone (217) 698-1004
Fax (217) 698-1005
Email KKlostermann@teklabinc.com

Chicago

Address 1319 Butterfield Rd.
Downers Grove, IL 60515
Phone (630) 324-6855
Fax
Email arenner@teklabinc.com

Kansas City

Address 8421 Nieman Road
Lenexa, KS 66214
Phone (913) 541-1998
Fax (913) 541-1998
Email jhriley@teklabinc.com

Client: RJN Group**Work Order:** 19101439**Client Project:** NPDES/15-3069**Report Date:** 28-Oct-2019

State	Dept	Cert #	NELAP	Exp Date	Lab
Illinois	IEPA	100226	NELAP	1/31/2020	Collinsville
Kansas	KDHE	E-10374	NELAP	4/30/2020	Collinsville
Louisiana	LDEQ	166493	NELAP	6/30/2020	Collinsville
Louisiana	LDEQ	166578	NELAP	6/30/2020	Collinsville
Oklahoma	ODEQ	9978	NELAP	8/31/2020	Collinsville
Arkansas	ADEQ	88-0966		3/14/2020	Collinsville
Illinois	IDPH	17584		5/31/2021	Collinsville
Indiana	ISDH	C-IL-06		1/31/2020	Collinsville
Kentucky	KDEP	98006		12/31/2019	Collinsville
Kentucky	UST	0073		1/31/2020	Collinsville
Louisiana	LDPH	LA016		12/31/2019	Collinsville
Missouri	MDNR	930		1/31/2022	Collinsville
Missouri	MDNR	00930		5/31/2019	Collinsville
Tennessee	TDEC	04905		1/31/2020	Collinsville

Client: RJN Group
Client Project: NPDES/15-3069
Lab ID: 19101439-001
Matrix: AQUEOUS

Work Order: 19101439
Report Date: 28-Oct-2019
Client Sample ID: Upstream
Collection Date: 10/21/2019 11:16

Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch
STANDARD METHODS 22ND ED. 9222 D MEMBRANE FILTER								
Fecal Coliform	*	100		6100	CFU/100ml	100	10/21/2019 14:04	R268434
EPA 1664A								
Hexane Extractable Material	NELAP	5		< 5	mg/L	1	10/24/2019 12:56	R268617
EPA 600 351.2								
Total Kjeldahl Nitrogen (as N)	NELAP	1.0		< 1.0	mg/L	1	10/22/2019 12:46	158540
EPA 600 351.2 R2.0, 353.2 R2.0								
Nitrogen, Total	*	1.0		< 1.0	mg/L	1	10/25/2019 0:00	R268591
EPA 600 353.2 R2.0 (TOTAL)								
Nitrogen, Nitrate-Nitrite (as N)	NELAP	0.050		0.467	mg/L	1	10/22/2019 21:16	R268472
EPA 600 365.4 (TOTAL)								
Phosphorus, Total (as P)	NELAP	0.100		< 0.100	mg/L	1	10/22/2019 12:45	158537
STANDARD METHODS 2540 D 1997								
Total Suspended Solids	NELAP	6		< 6	mg/L	1	10/24/2019 15:18	R268558
STANDARD METHODS 4500-CL E (TOTAL) 1997								
Chloride	NELAP	20		35	mg/L	5	10/25/2019 23:20	R268657

Client: RJN Group
Client Project: NPDES/15-3069
Lab ID: 19101439-002
Matrix: AQUEOUS

Work Order: 19101439
Report Date: 28-Oct-2019
Client Sample ID: Downstream
Collection Date: 10/21/2019 11:44

Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch
STANDARD METHODS 22ND ED. 9222 D MEMBRANE FILTER								
Fecal Coliform	*	100		2300	CFU/100ml	100	10/21/2019 14:04	R268434
EPA 1664A								
Hexane Extractable Material	NELAP	6		< 6	mg/L	1	10/24/2019 12:57	R268617
EPA 600 351.2								
Total Kjeldahl Nitrogen (as N)	NELAP	1.0		< 1.0	mg/L	1	10/22/2019 12:49	158540
EPA 600 351.2 R2.0, 353.2 R2.0								
Nitrogen, Total	*	1.0		5.1	mg/L	1	10/25/2019 0:00	R268591
EPA 600 353.2 R2.0 (TOTAL)								
Nitrogen, Nitrate-Nitrite (as N)	NELAP	1.00		4.32	mg/L	20	10/22/2019 21:20	R268472
EPA 600 365.4 (TOTAL)								
Phosphorus, Total (as P)	NELAP	0.100		0.637	mg/L	1	10/22/2019 12:47	158537
STANDARD METHODS 2540 D 1997								
Total Suspended Solids	NELAP	6		16	mg/L	1	10/24/2019 15:18	R268558
STANDARD METHODS 4500-CL E (TOTAL) 1997								
Chloride	NELAP	8		90	mg/L	2	10/25/2019 23:23	R268657



Receiving Check List

<http://www.teklabinc.com/>

Client: RJN Group

Work Order: 19101439

Client Project: NPDES/15-3069

Report Date: 28-Oct-2019

Carrier: Anthony Vitale

Received By: KMT

Completed by:

On:

21-Oct-2019

Amber M. Dilallo

Reviewed by:

On:

21-Oct-2019

Elizabeth A. Hurley

Pages to follow:

Chain of custody

1

Extra pages included

0

Shipping container/cooler in good condition?

Yes ☒

No ☐

Not Present ☐

Temp °C 15.4

Type of thermal preservation?

None ☐

Ice ☒

Blue Ice ☐

Dry Ice ☐

Chain of custody present?

Yes ☒

No ☐

Chain of custody signed when relinquished and received?

Yes ☒

No ☐

Chain of custody agrees with sample labels?

Yes ☒

No ☐

Samples in proper container/bottle?

Yes ☒

No ☐

Sample containers intact?

Yes ☒

No ☐

Sufficient sample volume for indicated test?

Yes ☒

No ☐

All samples received within holding time?

Yes ☒

No ☐

Reported field parameters measured:

Field ☐

Lab ☐

NA ☒

Container/Temp Blank temperature in compliance?

Yes ☒

No ☐

When thermal preservation is required, samples are compliant with a temperature between 0.1°C - 6.0°C, or when samples are received on ice the same day as collected.

Water - at least one vial per sample has zero headspace?

Yes ☐

No ☐

No VOA vials ☒

Water - TOX containers have zero headspace?

Yes ☐

No ☐

No TOX containers ☒

Water - pH acceptable upon receipt?

Yes ☒

No ☐

NA ☐

NPDES/CWA TCN interferences checked/treated in the field?

Yes ☐

No ☐

NA ☒

Any No responses must be detailed below or on the COC.

pg. of Work order # 1910439

x: (618) 344-1005


Client: RJN Group		Address: 2000 South 8th St.		City / State / Zip: St. Louis, MO 63104		Contact: Jennifer Gerwitz		E-Mail: jgerwitz@rjnmail.com		Phone: (314) 588-9764		Fax:	
Project Name/Number: NPDES/15-3069		Sample Collector's Name:		Billing Instructions:		Date/Time Sampled:		Sample Identification:		Lab Use Only:		Results Requested:	
Are these samples known to be involved in litigation? If yes, a surcharge will apply		Are these samples known to be hazardous?		Are there any required reporting limits to be met on the requested analysis? If yes, please provide limits in the comment section.		# and Type of Containers:		Date/Time Sampled:		Sample Identification:		Results Requested:	
☐ Yes ☒ No		☐ Yes ☒ No		☐ Yes ☒ No		H2SO4 UNP		10/21/19 11:16am 10/21/19 11:44am		Upstream Downstream		☒ Standard ☐ 1-2 Day (100% Surcharge) ☐ Other ☐ 3 Day (50% Surcharge)	
Aqueous		X		X		X		X		X		X	
Chloride		X		X		X		X		X		X	
Fecal Coliform		X		X		X		X		X		X	
Oil and Grease		X		X		X		X		X		X	
Phosphorus		X		X		X		X		X		X	
Total Nitrogen		X		X		X		X		X		X	
TSS		X		X		X		X		X		X	
Matrix		X		X		X		X		X		X	
INDICATE ANALYSIS REQUESTED		X		X		X		X		X		X	
Samples on: ☒ ICE ☐ BLUE ICE ☐ NO ICE		Preserved in: ☐ LAB ☒ FIELD		Lab Notes: #10121119		Client Comments: NOAA 0.25" 10/21		Relinquished By: Anthony State		Received By: [Signature]		Date/Time: 10/21/19 12:15	

BottleOrder: 53403



BottleOrder: 53403

BottleOrder: 53403



CERTIFICATE OF ATTENDANCE


Chris Volkman

Name

Fairview Heights

Organization

has participated in the MS4 training that included “Reducing Road Salt Use” presented by Danelle Haake from St. Louis University, Annual Reports, and Visual Water Sampling Training presented by Jennifer Gerwitz of RJN Group held at the Shiloh Senior Center located at 1 Park Drive in Shiloh, Illinois on **May 2, 2019** and is awarded **1 PDH**




Jennifer Gerwitz
Project Engineer
RJN Group, Inc.



Engineering infrastructure for tomorrow





CERTIFICATE OF ATTENDANCE


Chris Volkman

Name

Fairview Heights

Organization

has participated in the MS4 training that included “Annual Operations Training”
presented by Jennifer Gerwitz from RJN Group and announcements regarding
upcoming IEPA audits with Wayne Caughman
held at the Shiloh Senior Center located at 7 Park Drive
in Shiloh, Illinois on **October 31, 2019** and is awarded **1 PDH**



Jennifer Gerwitz
Project Engineer
RJN Group, Inc.



Engineering infrastructure for tomorrow

